

RENOVATION BLOCKING TIMELINE

Association: Orange Lake Country Club Villas Condominium Association IV, Inc.
Resort: Orange Lake Resort
Project Name: 2025 Condo IV - River Island - Phase 2
Renovation Start Date: 10/28/2025
Renovation Completion Date: 12/30/2025
Renovation Duration: 63
Renovation Type: AC
Project Manager: Tyler Pegram

Unit #	Unit Type	ADA	Building	Floor #	Construction						Resort Operations				
					Construction Start Date		Drapery Install Start	Drapery Phase	Construction End Date		Housekeeping/AU M Start Date		Housekeeping/AU M End Date		Occupy Date
81401	2BR		81000	4	Tue	10/14/25	10/28/25	2	Sat	11/22/25	Sun	11/23/25	Thu	11/27/25	11/28/25
81402	2BR		81000	4	Tue	10/14/25	10/28/25	2	Sat	11/22/25	Sun	11/23/25	Thu	11/27/25	11/28/25
81403	2BR		81000	4	Tue	10/14/25	10/28/25	2	Sat	11/22/25	Sun	11/23/25	Thu	11/27/25	11/28/25
81404	2BR		81000	4	Tue	10/14/25	10/28/25	2	Sat	11/22/25	Sun	11/23/25	Thu	11/27/25	11/28/25
81405	2BR		81000	4	Tue	10/14/25	10/28/25	2	Sat	11/22/25	Sun	11/23/25	Thu	11/27/25	11/28/25
81406	2BR		81000	4	Tue	10/14/25	10/28/25	2	Sat	11/22/25	Sun	11/23/25	Thu	11/27/25	11/28/25
81407	2BR		81000	4	Tue	10/14/25	10/28/25	2	Sat	11/22/25	Sun	11/23/25	Thu	11/27/25	11/28/25
81408	2BR		81000	4	Tue	10/14/25	10/28/25	2	Sat	11/22/25	Sun	11/23/25	Thu	11/27/25	11/28/25
81409A	3BR/LO		81000	4	Tue	10/14/25	10/28/25	2	Sat	11/22/25	Sun	11/23/25	Thu	11/27/25	11/28/25
81409B			81000	4	Tue	10/14/25	10/28/25	2	Sat	11/22/25	Sun	11/23/25	Thu	11/27/25	11/28/25
81410A	3BR/LO		81000	4	Tue	10/14/25	10/28/25	2	Sat	11/22/25	Sun	11/23/25	Thu	11/27/25	11/28/25
81410B			81000	4	Tue	10/14/25	10/28/25	2	Sat	11/22/25	Sun	11/23/25	Thu	11/27/25	11/28/25
81421	2BR		81000	4	Tue	10/14/25	10/28/25	2	Sat	11/22/25	Sun	11/23/25	Thu	11/27/25	11/28/25
81422	2BR		81000	4	Tue	10/14/25	10/28/25	2	Sat	11/22/25	Sun	11/23/25	Thu	11/27/25	11/28/25
81423	2BR		81000	4	Tue	10/14/25	10/28/25	2	Sat	11/22/25	Sun	11/23/25	Thu	11/27/25	11/28/25
81424	2BR		81000	4	Tue	10/14/25	10/28/25	2	Sat	11/22/25	Sun	11/23/25	Thu	11/27/25	11/28/25
81425	2BR		81000	4	Tue	10/14/25	10/28/25	2	Sat	11/22/25	Sun	11/23/25	Thu	11/27/25	11/28/25
81426	2BR		81000	4	Tue	10/14/25	10/28/25	2	Sat	11/22/25	Sun	11/23/25	Thu	11/27/25	11/28/25
81427	2BR		81000	4	Tue	10/14/25	10/28/25	2	Sat	11/22/25	Sun	11/23/25	Thu	11/27/25	11/28/25
81428	2BR		81000	4	Tue	10/14/25	10/28/25	2	Sat	11/22/25	Sun	11/23/25	Thu	11/27/25	11/28/25
81429A	3BR/LO		81000	4	Tue	10/14/25	10/28/25	2	Sat	11/22/25	Sun	11/23/25	Thu	11/27/25	11/28/25
81429B			81000	4	Tue	10/14/25	10/28/25	2	Sat	11/22/25	Sun	11/23/25	Thu	11/27/25	11/28/25
81430A	3BR/LO		81000	4	Tue	10/14/25	10/28/25	2	Sat	11/22/25	Sun	11/23/25	Thu	11/27/25	11/28/25
81430B			81000	4	Tue	10/14/25	10/28/25	2	Sat	11/22/25	Sun	11/23/25	Thu	11/27/25	11/28/25

	Unit #	Unit Type	ADA	Building	Floor #	Construction						Resort Operations				
						Construction Start Date		Drapery Install Start	Drapery Phase	Construction End Date		Housekeeping/AU M Start Date		Housekeeping/AU M End Date		Occupy Date
Floor 3	81301	2BR		81000	3	Tue	11/4/25	11/18/25	2	Sat	12/13/25	Sun	12/14/25	Thu	12/18/25	12/19/25
	81302	2BR		81000	3	Tue	11/4/25	11/18/25	2	Sat	12/13/25	Sun	12/14/25	Thu	12/18/25	12/19/25
	81303	2BR		81000	3	Tue	11/4/25	11/18/25	2	Sat	12/13/25	Sun	12/14/25	Thu	12/18/25	12/19/25
	81304	2BR		81000	3	Tue	11/4/25	11/18/25	2	Sat	12/13/25	Sun	12/14/25	Thu	12/18/25	12/19/25
	81305	2BR		81000	3	Tue	11/4/25	11/18/25	2	Sat	12/13/25	Sun	12/14/25	Thu	12/18/25	12/19/25
	81306	2BR		81000	3	Tue	11/4/25	11/18/25	2	Sat	12/13/25	Sun	12/14/25	Thu	12/18/25	12/19/25
	81307	2BR	Y	81000	3	Tue	11/4/25	11/18/25	2	Sat	12/13/25	Sun	12/14/25	Thu	12/18/25	12/19/25
	81308	2BR		81000	3	Tue	11/4/25	11/18/25	2	Sat	12/13/25	Sun	12/14/25	Thu	12/18/25	12/19/25
	81309A	3BR/LO	Y	81000	3	Tue	11/4/25	11/18/25	2	Sat	12/13/25	Sun	12/14/25	Thu	12/18/25	12/19/25
	81309B		Y	81000	3	Tue	11/4/25	11/18/25	2	Sat	12/13/25	Sun	12/14/25	Thu	12/18/25	12/19/25
	81310A	3BR/LO		81000	3	Tue	11/4/25	11/18/25	2	Sat	12/13/25	Sun	12/14/25	Thu	12/18/25	12/19/25
	81310B			81000	3	Tue	11/4/25	11/18/25	2	Sat	12/13/25	Sun	12/14/25	Thu	12/18/25	12/19/25
	81321	2BR		81000	3	Tue	11/4/25	11/18/25	2	Sat	12/13/25	Sun	12/14/25	Thu	12/18/25	12/19/25
	81322	2BR		81000	3	Tue	11/4/25	11/18/25	2	Sat	12/13/25	Sun	12/14/25	Thu	12/18/25	12/19/25
	81323	2BR		81000	3	Tue	11/4/25	11/18/25	2	Sat	12/13/25	Sun	12/14/25	Thu	12/18/25	12/19/25
	81324	2BR		81000	3	Tue	11/4/25	11/18/25	2	Sat	12/13/25	Sun	12/14/25	Thu	12/18/25	12/19/25
	81325	2BR		81000	3	Tue	11/4/25	11/18/25	2	Sat	12/13/25	Sun	12/14/25	Thu	12/18/25	12/19/25
	81326	2BR		81000	3	Tue	11/4/25	11/18/25	2	Sat	12/13/25	Sun	12/14/25	Thu	12/18/25	12/19/25
	81327	2BR		81000	3	Tue	11/4/25	11/18/25	2	Sat	12/13/25	Sun	12/14/25	Thu	12/18/25	12/19/25
	81328	2BR		81000	3	Tue	11/4/25	11/18/25	2	Sat	12/13/25	Sun	12/14/25	Thu	12/18/25	12/19/25
	81329A	3BR/LO		81000	3	Tue	11/4/25	11/18/25	2	Sat	12/13/25	Sun	12/14/25	Thu	12/18/25	12/19/25
	81329B			81000	3	Tue	11/4/25	11/18/25	2	Sat	12/13/25	Sun	12/14/25	Thu	12/18/25	12/19/25
	81330A	3BR/LO		81000	3	Tue	11/4/25	11/18/25	2	Sat	12/13/25	Sun	12/14/25	Thu	12/18/25	12/19/25
	81330B			81000	3	Tue	11/4/25	11/18/25	2	Sat	12/13/25	Sun	12/14/25	Thu	12/18/25	12/19/25
Floor 2	81201	2BR		81000	2	Tue	11/25/25	12/9/25	2	Sat	1/3/26	Sun	1/4/26	Thu	1/8/26	1/9/26
	81202	2BR		81000	2	Tue	11/25/25	12/9/25	2	Fri	1/3/26	Sun	1/4/26	Thu	1/8/26	1/9/26
	81203	2BR		81000	2	Tue	11/25/25	12/9/25	2	Fri	1/3/26	Sun	1/4/26	Thu	1/8/26	1/9/26
	81204	2BR		81000	2	Tue	11/25/25	12/9/25	2	Fri	1/3/26	Sun	1/4/26	Thu	1/8/26	1/9/26
	81205	2BR		81000	2	Tue	11/25/25	12/9/25	2	Fri	1/3/26	Sun	1/4/26	Thu	1/8/26	1/9/26
	81206	2BR		81000	2	Tue	11/25/25	12/9/25	2	Fri	1/3/26	Sun	1/4/26	Thu	1/8/26	1/9/26
	81207	2BR	Y	81000	2	Tue	11/25/25	12/9/25	2	Fri	1/3/26	Sun	1/4/26	Thu	1/8/26	1/9/26
	81208	2BR		81000	2	Tue	11/25/25	12/9/25	2	Fri	1/3/26	Sun	1/4/26	Thu	1/8/26	1/9/26
	81209A	3BR/LO	Y	81000	2	Tue	11/25/25	12/9/25	2	Fri	1/3/26	Sun	1/4/26	Thu	1/8/26	1/9/26
	81209B		Y	81000	2	Tue	11/25/25	12/9/25	2	Fri	1/3/26	Sun	1/4/26	Thu	1/8/26	1/9/26
	81210A	3BR/LO		81000	2	Tue	11/25/25	12/9/25	2	Fri	1/3/26	Sun	1/4/26	Thu	1/8/26	1/9/26
	81210B			81000	2	Tue	11/25/25	12/9/25	2	Fri	1/3/26	Sun	1/4/26	Thu	1/8/26	1/9/26
	81221	2BR		81000	2	Tue	11/25/25	12/9/25	2	Fri	1/3/26	Sun	1/4/26	Thu	1/8/26	1/9/26
	81222	2BR		81000	2	Tue	11/25/25	12/9/25	2	Fri	1/3/26	Sun	1/4/26	Thu	1/8/26	1/9/26

	Unit #	Unit Type	ADA	Building	Floor #	Construction						Resort Operations				
						Construction Start Date		Drapery Install Start	Drapery Phase	Construction End Date		Housekeeping/AU M Start Date		Housekeeping/AU M End Date		Occupy Date
	81223	2BR		81000	2	Tue	11/25/25	12/9/25	2	Fri	1/3/26	Sun	1/4/26	Thu	1/8/26	1/9/26
	81224	2BR		81000	2	Tue	11/25/25	12/9/25	2	Fri	1/3/26	Sun	1/4/26	Thu	1/8/26	1/9/26
	81225	2BR		81000	2	Tue	11/25/25	12/9/25	2	Fri	1/3/26	Sun	1/4/26	Thu	1/8/26	1/9/26
	81226	2BR		81000	2	Tue	11/25/25	12/9/25	2	Fri	1/3/26	Sun	1/4/26	Thu	1/8/26	1/9/26
	81227	2BR		81000	2	Tue	11/25/25	12/9/25	2	Fri	1/3/26	Sun	1/4/26	Thu	1/8/26	1/9/26
	81228	2BR		81000	2	Tue	11/25/25	12/9/25	2	Fri	1/3/26	Sun	1/4/26	Thu	1/8/26	1/9/26
	81229A	3BR/LO		81000	2	Tue	11/25/25	12/9/25	2	Fri	1/3/26	Sun	1/4/26	Thu	1/8/26	1/9/26
	81229B			81000	2	Tue	11/25/25	12/9/25	2	Fri	1/3/26	Sun	1/4/26	Thu	1/8/26	1/9/26
	81230A	3BR/LO		81000	2	Tue	11/25/25	12/9/25	2	Fri	1/3/26	Sun	1/4/26	Thu	1/8/26	1/9/26
	81230B			81000	2	Tue	11/25/25	12/9/25	2	Fri	1/3/26	Sun	1/4/26	Thu	1/8/26	1/9/26
Floor 1	81101	2BR		81000	1	Tue	12/16/25	12/30/25	2	Sat	1/24/26	Sun	1/25/26	Thu	1/29/26	1/30/26
	81102	2BR		81000	1	Tue	12/16/25	12/30/25	2	Sat	1/24/26	Sun	1/25/26	Thu	1/29/26	1/30/26
	81103	2BR		81000	1	Tue	12/16/25	12/30/25	2	Sat	1/24/26	Sun	1/25/26	Thu	1/29/26	1/30/26
	81104	2BR		81000	1	Tue	12/16/25	12/30/25	2	Sat	1/24/26	Sun	1/25/26	Thu	1/29/26	1/30/26
	81105	2BR		81000	1	Tue	12/16/25	12/30/25	2	Sat	1/24/26	Sun	1/25/26	Thu	1/29/26	1/30/26
	81106	2BR		81000	1	Tue	12/16/25	12/30/25	2	Sat	1/24/26	Sun	1/25/26	Thu	1/29/26	1/30/26
	81107	2BR	Y	81000	1	Tue	12/16/25	12/30/25	2	Sat	1/24/26	Sun	1/25/26	Thu	1/29/26	1/30/26
	81108	2BR		81000	1	Tue	12/16/25	12/30/25	2	Sat	1/24/26	Sun	1/25/26	Thu	1/29/26	1/30/26
	81109A	3BR/LO	Y	81000	1	Tue	12/16/25	12/30/25	2	Sat	1/24/26	Sun	1/25/26	Thu	1/29/26	1/30/26
	81109B		Y	81000	1	Tue	12/16/25	12/30/25	2	Sat	1/24/26	Sun	1/25/26	Thu	1/29/26	1/30/26
	81110A	3BR/LO		81000	1	Tue	12/16/25	12/30/25	2	Sat	1/24/26	Sun	1/25/26	Thu	1/29/26	1/30/26
	81110B			81000	1	Tue	12/16/25	12/30/25	2	Sat	1/24/26	Sun	1/25/26	Thu	1/29/26	1/30/26
	81121	2BR		81000	1	Tue	12/16/25	12/30/25	2	Sat	1/24/26	Sun	1/25/26	Thu	1/29/26	1/30/26
	81122	2BR		81000	1	Tue	12/16/25	12/30/25	2	Sat	1/24/26	Sun	1/25/26	Thu	1/29/26	1/30/26
	81123	2BR	Y	81000	1	Tue	12/16/25	12/30/25	2	Sat	1/24/26	Sun	1/25/26	Thu	1/29/26	1/30/26
	81124	2BR		81000	1	Tue	12/16/25	12/30/25	2	Sat	1/24/26	Sun	1/25/26	Thu	1/29/26	1/30/26
	81125	2BR	Y	81000	1	Tue	12/16/25	12/30/25	2	Sat	1/24/26	Sun	1/25/26	Thu	1/29/26	1/30/26
	81126	2BR		81000	1	Tue	12/16/25	12/30/25	2	Sat	1/24/26	Sun	1/25/26	Thu	1/29/26	1/30/26
	81127	2BR		81000	1	Tue	12/16/25	12/30/25	2	Sat	1/24/26	Sun	1/25/26	Thu	1/29/26	1/30/26
	81128	2BR		81000	1	Tue	12/16/25	12/30/25	2	Sat	1/24/26	Sun	1/25/26	Thu	1/29/26	1/30/26
	81129A	3BR/LO		81000	1	Tue	12/16/25	12/30/25	2	Sat	1/24/26	Sun	1/25/26	Thu	1/29/26	1/30/26
	81129B			81000	1	Tue	12/16/25	12/30/25	2	Sat	1/24/26	Sun	1/25/26	Thu	1/29/26	1/30/26
	81130A	3BR/LO		81000	1	Tue	12/16/25	12/30/25	2	Sat	1/24/26	Sun	1/25/26	Thu	1/29/26	1/30/26
	81130B			81000	1	Tue	12/16/25	12/30/25	2	Sat	1/24/26	Sun	1/25/26	Thu	1/29/26	1/30/26